EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads and drain and other developmental works in Attur ward no 03 under road Development head in Chief Minister Navanagarothana of Yelahanka Division (Pacakge 02)
2	Amount of work portion	138269588.00
3	Estimated Cost	Rs.14.00 cr
4	Name of Contractor	Sri M S Venkatesh M/s MSV Constructions and Company
5	Agreement no	BBMP/EE/Ynk.D/EPMT-12/AG/09/ 2020-21, dt:7/5/2020
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-12/WO/14/ 2020-21, dt:14/5/2020
7	Time limit orriginally fixed for completion	180 days
8	Date of application by the contractor for granting time exten.., Time Exten..,	6 months
9	Date of receipt of application in the Sub Division office	14-06-2021
10	Extension granted if any	—
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	—
13	Work carries out during 2nd extension	—

14	Time now applied for	180 days (15-12-2021)
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	
18	Probable time required for completion of remaining work	180 days
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Covid-19ರ Lockdown ಮುಚ್ಚು BNSSB ಮುಖ್ಯಾಂಡ clearence ನೀಡದ ಕಾರಣ ಹೊಂದಿ ಅಧಿಕೃತ ಅವಧಿ 15-12-2021ರವರೆಗೆ EOT ಪ್ರಸ್ತಾವಿಸಿಕೊಳ್ಳಲು

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು.
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64

Executive Engineer
Brihat Bengaluru Mahanagara Palike
Yelahanka, Division

Chief Engineer,
Yelahanka zone